



August 22, 2022

Administrator Terry Jeffery and Board of Managers
Riley-Purgatory-Bluff Creek Watershed District
18681 Lake Drive East
Chanhassen, MN 55317

**Re: Rice Marsh Lake Water Quality Improvement Project – Pay Application #5
Barr Project # 23/27-0053.14-028**

Dear Terry and Board of Managers:

Enclosed is the Application for Payment #5 from Meyer Contracting for work completed through 8/11/22, on the above-referenced project. The Rice Marsh Lake Water Quality Improvement project is located within the Riley Creek watershed, on the north side of Rice Marsh Lake, just south of Dakota Lane in Chanhassen, Minnesota. The project includes removal and replacement of existing storm catch basin manholes; clearing and grubbing; installation of low-flow weir and bypass storm sewer, manholes and pre-fabricated stormwater filtration treatment system, and inline slide gate; construction of filtration rain garden; bituminous trail replacement; erosion and sediment control; soil rehabilitation, site restoration with native and pollinator plantings; and maintaining/establishing buffer for Rice Marsh Lake.

The work associated with Application for Payment #5 includes:

- Removal of erosion control measures
- Released retainage of 5% of half of the contract amount excluding a \$500 withholding until the Contractor has provided proof of compliance with state income tax-withholding requirements as specified in the Contract (\$14,870.76 – \$500 = \$14,370.76). Substantial Completion was reached on August 11, 2022 (see enclosure #2)

Upon your review and approval, please sign three copies and return one copy to me, one copy to the contractor and retain the remaining copy for your files.

Barr Engineering has reviewed the application for payment, confirmed that the work for which payment is requested has been completed, believes that the work has been completed in accordance with the terms of the contract with the Riley Purgatory Bluff Creek Watershed District, and is recommending payment in the amount of **\$15,108.76**. Payments shall be made directly to Meyer Contracting.

Please call me at 952-832-2755 if you have any questions or concerns about the application for payment, or about any other related matters.

Sincerely,

A handwritten signature in black ink that reads "Scott Sobiech". The signature is fluid and cursive, written over a white background.

Scott Sobiech, P.E.

Barr Engineering Co.

c: Eric Wilaby, Meyer Contracting

Enclosure #1 – Application for Payment #5

Enclosure #2 – Substantial Completion Certificate